



Aberdeen Technical Services and General Transportation



Certificate of Proof Load Test and Thorough Examination of Lifting Equipment

This Report Complies with The Requirements of The Lifting Operations and Lifting Equipment Regulations 1998 S.I. No. 2307

Client Name:	HILONG OIL SERVICE AND ENG CO, Iraq	Date of Examination:	11-JAN-2024
Location of Examination:	HILONG RIG 100	Date of Certificate:	12-JAN-2024
Certificate Number:	ATS-12-23-2541-SV-010	Last Examination Date:	15-Dec-2023
Job Number:	ATS-12-23-2541	Next Date of Examination:	10-JULY-2024

Serial No: / Asset No:	Description of The Equipment	Qty:	SWL	Proof Load Test
ZX01 ZX02	Manual Tong Sheaves Manufacturer: SJ Petroleum Machinery Co. Sheave Dia.: 192 mm Wire Rope Diameter: 11 mm Location: Monkey Board	02	1 TON	1.2 TON 120% of SWL

Reference Standards	As per client request Requirement & API Spec 8C
----------------------------	---

Is this the first examination after installation or assembly at a new site or location?	Was the examination carried out?			
	YES		NO	✓
				Within an interval of 12 months? YES NO ✓
If the answer to the above question is YES has the equipment been installed correctly?	YES		NO	In accordance with an examination scheme? YES ✓ NO ✓
				After the occurrence of exceptional circumstances? YES NO ✓

Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect:

Is the above a defect which is of immediate danger to persons YES NO ✓

Is the above a defect which is not yet but could become a danger to persons YES by

Is this Equipment Fit for Purpose? YES ✓ NO

Particulars of any repair, renewal or alteration required to remedy the defect identified above: **None**

Particulars of any tests carried out as part of the examination:
 In the light of inspection findings air winch Sheaves was Inspected, performance & proof load test was performed where no defects observed during the test. Hence, it was found satisfactory and fit for intended use.

Inspector Name, Qualifications & signature: Syed Aamir Ali: ASNT LEVEL II VT,MT,PT,UT & LEEA	Authenticated By: Hassan Omran	Stamp and Date:
--	---	----------------------------

THIS IS TO CERTIFY THAT: a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report has been Thoroughly Examined as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found **Satisfactory** at the time of Inspection and considered **Safe** for Lifting.

ATS-LIF-F-002 ISSUE 3 - MAR 2021