



Certificate of Test and Thorough Examination of Lifting Equipment

This Report Complies with The Requirements of The Lifting Operations and Lifting Equipment Regulations 1998 S.I. No. 2307

| | | | |
|---------------------------------|--|----------------------------------|----------------------------------|
| Client Name: | PEG Engineering & Contracting | Date of Examination: | 24-10-2024 |
| Location of Examination: | Zubair Mishrif DGS Expansion Site | Date of Certificate: | 24-10-2024 |
| Certificate Number: | ATS-10-24-4332-014 | Last Examination Date: | CoC: 05/09/2024 LNS/3671/2024 |
| Job Number: | ATS-10-24-4332 | Next Date of Examination: | 23/04/2025 |

| Serial No: / Asset No: | Description of The Equipment | Qty: | SWL |
|------------------------|--|------|---------------|
| M-61 | <p>2-Leg Steel Wire Rope Sling Assembly</p> <p>Top Ends: Thimble (Hard) Eye Assembled on Master Link Bottom Ends: Soft Eye Flemish (Steel) Ferrule Secured Construction: 6x36, IWRC, RHOL, Grade: EEIP Diameter = 64mm Leg Length (1) = 6005mm, Leg Length (2) = 6297mm FoS: 5:1 Name of Manufacturer: Lift N Shift Equipment Trading LLC (UAE)</p> | 01 | 67.5t @ 0-45° |

| | |
|----------------------------|----------------------------|
| Reference Standards | BS EN 13414-1:2003+A2:2008 |
|----------------------------|----------------------------|

| | | | | | | | | | |
|---|-----|--|----|---|--|-----|---|----|---|
| Is this the first examination after installation or assembly at a new site or location? | YES | | NO | √ | Was the examination carried out? | YES | √ | NO | |
| | | | | | Within an interval of 6 months? | YES | | NO | √ |
| If the answer to the above question is YES has the equipment been installed correctly? | YES | | NO | | Within an interval of 12 months? | YES | | NO | √ |
| | | | | | In accordance with an examination scheme? | YES | √ | NO | |
| | | | | | After the occurrence of exceptional circumstances? | YES | | NO | √ |

Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect: **None**

Is the above a defect which is of immediate danger to persons **YES** **NO**

Is the above a defect which is not yet but could become a danger to persons **YES by**

Particulars of any repair, renewal or alteration required to remedy the defect identified above: **None**

Particulars of any tests carried out as part of the examination:

Item mentioned-above was inspected Visually and Dimensionally, and Found Satisfactory at the Time of Inspection

Is this Equipment Fit for Purpose? **YES** **NO**

| | | |
|--|--|----------------------------|
| Inspector Name, Qualifications & signature: Majd Raiek Dayoub ASNT LEVEL II (VT, MT, PT, UT) LEEA Registered Technician | Authenticated By: Hasan Omran | Stamp and Date: |
|--|--|----------------------------|

THIS IS TO CERTIFY THAT: a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report has been Thoroughly Examined as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found **Satisfactory** at the time of Inspection and considered **Safe** for Lifting.

ATS-LIF-F-002 ISSUE 3 - MAR 2021

