



CERTIFICATE OF CONFORMITY (COC)

THIS IS TO CERTIFY THAT: The **Emergency Shutdown Panel (ESD Panel)** described hereby has been re-certified (Major Surveyed) based on the requirements of the **relative standards and OEM Requirements**, the ESD Panel has been experienced the described below inspections/tests/witnesses and all the results found **accepted** as per the standards / OEM acceptance criteria, therefore the mentioned-below ESD Panel has been considered **safe** to continue in service.

Certificate No.: ATS-NESR-WT-2025-03

Client: **National Energy Services Reunited Corp (NESR) – Iraq Branch**

Department: Well Testing (WT)

Location: Iraq - Basra – NESR Base

Major Survey Date: May/2025

Equipment Description: **Emergency Shutdown Panel (ESD Panel) / 6500 Psi**

Serial Number: **H1449072019**

Date of MFG: 2019

OEM: HABA Technology FZCO

Overall Dimensions [L x W x H]: 800 x 600 x 755 mm

Conform with Relative Standard: *ASME B31.1:2024, API Spec 6A:2024, ASME BPVC Section V:2023*

Unit: Emergency Shutdown Panel (ESD Panel) / 6500 Psi

Description:

Emergency Shutdown Panel (ESD Panel) / 6500 Psi, equipped -but not inclusive- with:

- Air Filter
- Air Regulators
- Ball Valves
- Pumps
- Pressure & Level Gauges
- Needle Valve
- Check Valve
- PRV
- Flow control Valve
- Filler & Breather
- Frame with 4 hand stations

Remarks:

The following Tests/ Inspections/Witnesses have been carried out on the above-mentioned ESD Panel Assembly:

- Visual Inspection & Thorough Examination
- Witnessing of Pressure Test/ Body Test (Low: 300 psi / 05 Minutes, Medium: 1500 psi / 05 Minutes, High: 3000 Psi / 15 Minutes)

Certified By: Eng. Hasan Omran

Signature:

Date: 30-May-2025



Approved By: Eng. Majd Dayoub

Signature:

Date: 31-May-2025

Next Re-certification Date: May-2030

