



**Report of Test and Thorough Examination of Lifting Equipment**

*This Report Complies with The Requirements of The Lifting Operations and Lifting Equipment Regulations 1998 S.I. No. 2307*

<b>Client Name:</b>	Arabian Industries Company (AI)	<b>Date of Examination:</b>	29-Oct-2025
<b>Location of Examination:</b>	ATS Yard – Al Barjesiah	<b>Date of Certificate:</b>	29-Oct-2025
<b>Certificate Number:</b>	ATS-10-25-AI-002	<b>Next Date of Examination:</b>	28-Apr-2026
<b>Job Number:</b>	ATS-10-25-AI	<b>Last Date of Examination:</b>	-

Serial No: / Asset No:	Description of The Equipment	Qty:	SWL
MBW1	<p><b>4-Leg Steel Wire Rope Sling Assembly</b>  <i>Hard (Thimble) Eyes at both Ends of Wire Rope Slings</i></p> <p><b>Manufacturer:</b> Tuff-Lift (Canada)  <b>Date of Mfg.:</b> 18-June-2012  <b>C/W:</b> Master Link Assembly on Top            Ferrule Secured (Steel Tapered Ferrule)  <b>Wire Rope Diameter:</b> ½” (12.7 mm)            Wire Rope Slings Protected by Plastic Coating (Film)  <b>Length of Single Sling:</b> 6ft (1.828m)  <b>Length (Reach):</b> 2.15m (Master Link to Sling Load Bearing Points)  <b>Design Factor:</b> 5:1  <b>Grade:</b> Extra Improved Plow Steel (XIP)  <b>Marking:</b> Stamped by Stencils on one of upper sling’s ferrules by ATS</p>	01	17,320 lbs (7.86t)  @ 60° (from horizontal)  @30° (from vertical)

<b>Reference Standards</b>	ASME B30.9-2021
----------------------------	-----------------

Is this the first examination after installation or assembly at a new site or location?	YES		NO	✓	Was the examination carried out?	YES	✓	NO	
					Within an interval of 6 months?	YES		NO	✓
If the answer to the above question is YES has the equipment been installed correctly?	YES		NO		Within an interval of 12 months?	YES		NO	✓
					In accordance with an examination scheme?	YES	✓	NO	
					After the occurrence of exceptional circumstances?	YES		NO	✓

Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect: **None**

Is the above a defect which is of immediate danger to persons **YES**  **NO**

Is the above a defect which is not yet but could become a danger to persons **YES** by  **NO**

Particulars of any repair, renewal or alteration required to remedy the defect identified above: **None**

Particulars of any tests carried out as part of the examination:

**The Item Mentioned Above was Inspection Visually and Dimensionally, the item was deemed acceptable at the time of inspection**

Is this Equipment Fit for Purpose? **YES**  **NO**

<b>Inspector Name, Qualifications &amp; signature:</b>   <b>Majd Raiek Dayoub</b> <b>ASNT LEVEL II (VT, MT, PT, UT)</b> <b>LEEA Registered Technician</b>	<b>Authenticated By:</b>   <b>Hasan Omran</b>	<b>Stamp and Date:</b> 
--	--	----------------------------

**THIS IS TO CERTIFY THAT:** a competent person did attend the above-mentioned work location on the date shown above and the equipment described in this report has been Thoroughly Examined as per the requirements of Lifting Operations Lifting Equipment Regulation “LOLER”. The result was found **Satisfactory** at the time of Inspection and considered **Safe** for Lifting.

ATS-LIF-F-002 ISSUE 3 - MAR 2021